

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

July 2020

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Site Clearing
- Grading Operations
- Temporary Power

ACTIVITIES COMPLETE:

- None

PROJECT SCHEDULE:

Site Work and New Construction - August 1, 2021
Demo, Related Site Work, New Construction - November 30, 2021

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$0

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



GRADING OPERATIONS



CONSTRUCTION ENTRANCE