

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

September 2020

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Masonry
- Slabs
- Electrical

ACTIVITIES COMPLETE:

- Clearing and Grading
- Footings

PROJECT SCHEDULE:

Site Work and New Construction - August 1, 2021
Demo, Related Site Work, New Construction - November 30, 2021

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$933,450.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



SLAB POURED



PROGRESS PHOTOS:



PLUMBING ROUGH-IN



MASONRY

