

# North Augusta Middle School **Building Addition Package**

#### **SUMMARY STATEMENT:**

Work is proceeding in the existing stairwell where the stairs were removed for all three stories. The footings, columns, beams, decking and concrete slabs have been erected and placed. Unforeseen conditions including an existing 10" slab under the floor slab, existing footings and existing elevation difference has caused some problems. The contractor is working on masonry walls on the ground floor and door openings and column wraps on the upper floors. Finishes remain which include painting, ceilings, light fixtures, VCT and base and all need to be completed prior to school opening.

For the new building, contractor is working on punchlist items, especially electrical items. The electrical subcontractor has gone bankrupt and the General Contractor is hiring another company to finish the work. The review of the O&M manuals has been completed and GC needs to arrange Owner training for the HVAC, Intercom and Electrical Systems.

## PROJECT SCHEDULE: As of May 31, 2011

| _ | Notice to Proceed: | November 11. | 2009   |
|---|--------------------|--------------|--------|
| • | NOUCE TO FTOCEED.  | NOVEHIDELLI. | /()(19 |

| 1 1000            | te to Troceca.                            | 110101111001 11, 2003 |
|-------------------|---|-----------------------|
| Subst             | antial Completion:                        |                       |
| *                 | Stair Removal, Fire Alarm/Intercom Tie-in | August 8, 2011        |
| Final Completion: |   | September 7, 2011     |

• Days Elapsed/Percentage: 597 of 666 days / 89.63%

## PROJECT ACCOUNTING: As of May 31, 2011

| • | Original Contract Sum:            | \$ 6,544,900.00 |
|---|-----------------------------------|-----------------|
| • | Net Change by Change Orders:      | \$ 119,587.00   |
| • | Contract Sum to Date:             | \$ 6,664,487.00 |
| • | Total Completed & Stored to Date: | \$ 6,527,700.00 |

#### **APPROVED CHANGES:**

• No new approved changes this month.

### **PENDING CHANGES:**

- The contractor provided credit pricing for deletion of the Genesis System and the High Performance paint in the Kitchen area. Contractor has provided a credit of \$142.00...
- PR 027 to add guardrails at curtainwall windows pricing was received from the subcontractor in the amount of \$1620. Waiting on contractor to provide final proposal.
- COR 030 for irrigation head adjustment. Subcontractor cost of \$475. Cost approved work to proceed. Waiting on contractor to provide final proposal.
- Raising storm drain at connector corridor material cost \$300.
- Add splash guard to lavatory in Kitchen subcontractor cost of \$170 has been approved and work can proceed.



## **ACTIVITIES UNDERWAY:**

- Contractor working on punchlist items, especially electrical items.
- Contractor to arrange Owner training on the Mechanical and Electrical systems.
- Finishes such as paint, light fixtures, ceilings, VCT and base to be done before the start of school.

## **PROGRESS PHOTOS:**











