LS3P

A HYMATOLOGY-ONCOLOGY ALT Y HAWK LANY CO ANNEY, COLLEGE J. MURION ALS EOTADAT OF ALT COLLEGE J. MURION ALS EOTADAT OF ALT COLLEGE J. MURION ALS EOTADAT OOL KIELLSTROY & LEE LAAR CITY COMMUNICATION

SOUTH CAROLINA INC. LEE COUNTE TARKS & REC ISEA INC. SHE SIVE HY OF SKTH CARONINA INC. SHE SIVE HY OF SKTH CARONINA INC. SHE SEAS HAVE CAROLINA HE FUNC INTER BURROUGHS & CHAPIN COLING. AIKEN COU

NORTH AUGUSTA MIDDLE SCHOOL EXECUTIVE **SUMMARY REPORT - MARCH 2011** LS3P COMMISSION NO. 2201-072170

Real

IOTICE -

PROPERTY PROTECTED BY 24 HR VIDEO SURVEILLANCE

# North Augusta Middle School Building Addition Package

November 11, 2009

#### SUMMARY STATEMENT:

Several key inspections are scheduled in the next two weeks in an attempt to successfully complete the project on time. The DHEC inspection for the Kitchen is scheduled for 03/31/11. The final OSF inspection is scheduled for 04/06/11. The contractor is working towards these goals but like all construction projects, many loose ends need to be tied up. The major life safety systems such as the sprinkler system and the fire alarm system seem to be tracking well. The HVAC chiller plant system has been started up and the programming of the controls is in progress. Testing and Balancing of the air distribution system started this week. The generator and gas fired hot water heaters have also been started up. Fire rated doors, hardware, walls and penetrations are being worked on. Sanitation testing of the water system is in progress. Final plumbing hook up in the science labs is still in progress. Many of the finishes have not progressed as well as expected; the grinding of the terrazzo is going much more slowly than expected. Finish painting/touch up is needed in several interior and exterior areas. Floor finishes such as carpet, tile and stair treads are still pending. Although the elevator installer finished his work several weeks ago, no telephone service has been completed to enable the state elevator inspection to occur. The GC is working to expedite this item.

### PROJECT SCHEDULE: As of March 31, 2011

• Notice to Proceed:

•	Substantial Completion:			
	*	Addition & New Stair/Elevator	April 18, 2011	
	*	Stair Removal, Fire Alarm/Intercom Tie-in	August 1, 2011	
•	Final Completion:		August 31, 2011	
•	Days Elapsed/Percentage:		506 of 659 days / 76.78%	

#### PROJECT ACCOUNTING: As of March 31, 2011

٠	Original Contract Sum:	\$ 6,544,900.00
•	Net Change by Change Orders:	\$ 119,587.00
٠	Contract Sum to Date:	\$ 6,664,487.00
٠	Total Completed & Stored to Date:	\$ 6,350,557.00

# **APPROVED CHANGES:**

CO #014 was processed this month and included:

- COR 50 to add a 1" backflow preventer in Room 193 in the amount of \$781.00
- COR 51to add blinds in Band Room in the amount of \$510.00
- COR 52 to add sprinkler heads in stairwells in the amount of \$543.00
- COR 54 to add ceiling at intermediate landing of Stair #1 in the amount of \$586.00
- COR 55 to add (7) vertical grab bars in the amount of \$509.00

#### **PENDING CHANGES:**

- The contractor provided credit pricing for deletion of the Genesis System & the High Performance paint in the Kitchen area. LS3P provided comments. Contractor reworking.
- COR 049/PR 025 to add a sink at the Synergy Lab. Owner has decided to do this after the OSF inspection; on hold till after inspection.
- PR 027 to add guardrails at curtainwall windows waiting on pricing.

## **ACTIVITIES UNDERWAY:**

- Clean up of Kitchen area.
- Start up of the boilers in the Pump Room.
- Finish grinding of terrazzo in the corridor.
- Installing roofing on the connecting corridor.
- HVAC contractor insulating duct and piping in Mechanical Room.
- Plumber hooking up Science Classroom acid waste sinks and gas solenoid valve.
- Electrician installing light fixtures in Stair #1 vestibule area and fixing exit lights in clerestory.
- Installation of irrigation system.
- GC punching out building in preparation for inspections.

## **PROGRESS PHOTOS:**



Wet grind of terrazzo on 1st floor

Canopies complete at Bus Loop



Finishing up connecting corridor



Installing eyewash/shower in Science Lab