

Byrd Learning Center – Food Service Distribution Project

SUMMARY STATEMENT:

Majority of the structural steel for the new freezer enclosure has been erected and new slab floor has been poured. The contractor is working to confirm delivery date of the new freezer equipment which is critical to final completion date. Work inside the existing building continues to progress with electrical rough-in and setting of the mechanical units on roof. The new roof is complete.

PROJECT SCHEDULE: As of June 12, 2012

Notice to Proceed: November 22, 2011
Substantial Completion: May 25, 2012
Final Completion: June 25, 2012

Days Elapsed/Percentage: 204 of 186 days / 110%

A revised schedule was submitted which incorporates the new metal building. The contractor is to verify current completion date. A contingency plan to provide mobile cooling trucks may be incorporated by contractor if necessary to accommodate food services.

PROJECT ACCOUNTING: As of Application for Payment 04 dated 05/25/12

Original Contract Sum: \$1,547,000.00
Net Change by Change Orders: \$0.00
Contract Sum to Date: \$1,547,000.00
Total Completed & Stored to Date: \$906,878.00

APPROVED CHANGES:

No new approved changes this month.

PENDING CHANGES:

- Future issuance of Change Order #1 will include COP #1to relocate unforeseen sewer line and COP #2 to install 3" water line. The contingency allowance will be utilized to cover this change.
- A credit for changing canopy to full metal building enclosure is pending final contractor pricing

ACTIVITIES UNDERWAY:

- Topping slab is poured. Installing girders for metal building. Metal infill panels installed at existing building. Some paint is chipping off of steel. Contractor plans to reprime in field.
- Work continues pulling wire for overhead electrical rough-in. Contractor has relocated conduit previously installed underneath light fixtures.
- Mechanical units set on roof. Overhead ductwork being run.
- Sub base material has been set for pavement at new handicap parking area.



PROGRESS PHOTOS:







