

THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

July 2016

THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

SITE PACKAGE

ACTIVITIES COMPLETE:

- All site work is substantially complete.

PROJECT SCHEDULE:

Substantial Completion Date: February 1, 2016

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$3,123,506.00

Net Change by Change Order: \$0

Contract Sum to Date: \$3,123,506.00

Amount Paid to Date: \$1,809,683.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

BUILDING PACKAGE

ACTIVITIES CURRENTLY UNDERWAY:

- Underground Utilities
- Second floor concrete slab
- Masonry Walls
- Insulation/Vapor Barrier
- Steel Erection
- Mechanical /Electrical/Plumbing

ACTIVITIES COMPLETE:

- Footings
- First floor slab
- First floor CMU walls

PROJECT SCHEDULE:

Substantial Completion Date: June 1, 2017

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$19,238,883.00

Net Change by Change Order: \$0

Contract Sum to Date: \$19,238,883.00

Amount Paid to Date: \$4,726,050.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



STEEL PLACEMENT



STEEL PLACEMENT



INSULATION INSTALLATION



2ND FLOOR CORRIDOR



BUILDING PROGRESS PHOTOS:



BRICK INSTALLATION



2ND FLOOR WALL CONSTRUCTION



HVAC INSTALLATION



HVAC INSTALLATION

