

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

September 2016

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- Foundation Installation
- Underground Utilities
- CMU Walls
- Floor Slabs

ACTIVITIES COMPLETE:

- Grading Operations
- Storm Drainage Installation
- Retaining Wall Installation

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$39,984,978.00

Net Change by Change Order: \$0

Contract Sum to Date: \$39,984,978.00

Amount Paid to Date: \$2,548,915.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



FOUNDATION



CMU TRANSITION TO NEW PHASE





CMU TRANSITION TO NEW PHASE



NEW CMU CONSTRUCTION





PLUMBING RISERS



ELECTRICAL CONDUIT AND RISER

