

# PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

October 2016

---

# PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## ACTIVITIES CURRENTLY UNDERWAY:

- Concrete Floor Slabs
- Steel Erection
- Retaining Wall Installation
- CMU Walls
- Underground Utilities

## ACTIVITIES COMPLETE:

- Grading Operations
- Storm Drain Installation
- Foundation Installation
- Below Grade Waterproofing

## PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

## APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$39,984,978.00

Net Change by Change Order: \$0

Contract Sum to Date: \$39,984,978.00

Amount Paid to Date: \$3,592,919.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.





**STEEL ERECTION**



**STUDENT COMMONS AREA**





**STAIRS AND RAMP**



**DOOR AND WINDOW FRAMES**





STUDENT COMMONS AREA



RETAINING WALL

