



JAMES A. TAYLOR GYMNASIUM



AIKEN COUNTY
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL
JAMES A. TAYLOR GYM
RENOVATION**

**EXECUTIVE SUMMARY
JULY 2019**

LS3P Project No. 2201-147220

Aiken High School – James A. Taylor Gym Renovation

SUMMARY STATEMENT: Interior masonry walls are nearing completion as MEP rough-ins continue. The mechanical rooftop equipment is on site. Re-roofing is scheduled for early August. All mass building demolition is complete from previous construction phase 2B.

PROJECT SCHEDULE: As of August 1, 2019

- (Estimated) Notice to Proceed: May 24, 2019
- Substantial Completion: November 28, 2019

PROJECT ACCOUNTING: As of Application for Payment 02 dated 06/30/2019

• Original Contract Sum:	\$ 6,495,470.00
• Net Change by Change Orders:	\$ 0.00
• Contract Sum to Date:	\$ 6,495,470.00
• Total Completed & Stored to Date:	\$ 1,171,658.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- Installation of steel lintels.
- Completing masonry walls and hollow metal door frame installation.
- Running sprinkler pipe overhead.
- Electrical overhead and wall rough-ins.
- Mechanical ductwork overhead.
- Underground plumbing complete. Wall and overhead rough-ins in progress.

PROGRESS PHOTOS:



Sprinkler rough-in has started in gym.



Setting some roof top mechanical units underway



Walls for new ticket booth near complete.



New wall separating weight room and wrestling is in progress.