



# SPS



**AIKEN COUNTY**  
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL  
JAMES A. TAYLOR GYM  
RENOVATION**

**EXECUTIVE SUMMARY  
OCTOBER 2019**

LS3P Project No. 2201-147220

# Aiken High School – James A. Taylor Gym Renovations

**SUMMARY STATEMENT:** Balance of reroofing is nearing completion as the new exterior wall panels get underway. Exterior CMU walls have also been painted new coordinating campus color. Inside the building, finishes continue with ceiling tiles, cabinets, VCT flooring, paint and terrazzo floors in the lobby. Most of the gym equipment and scoreboards are installed excluding new bleachers. MEP trades continue to trim out fixtures and devices now that OSF has passed above ceiling inspection.

**PROJECT SCHEDULE: As of November 1, 2019**

- (Estimated) Notice to Proceed: May 24, 2019
- Substantial Completion: November 28, 2019

**PROJECT ACCOUNTING: As of Application for Payment 05 dated 09/30/2019:**

• Original Contract Sum:	\$ 6,495,470.00
• Net Change by Change Orders:	\$ 0.00
• Contract Sum to Date:	\$ 6,495,470.00
• Total Completed & Stored to Date:	\$ 4,011,947.00

**APPROVED CHANGES:**

- None.

**PENDING CHANGES:**

- None.

**ACTIVITIES UNDERWAY:**

- Terrazzo flooring.
- Light fixture installation.
- HVAC grills.
- Ceiling tile installation.
- VCT flooring.
- Exterior canopies.

**PROGRESS PHOTOS:**



**Epoxy flooring, lighting and cabinets installed at new training room.**



**Scoreboard and goals installation completing at gym.**



**Metal panel installation at roof.**



**Ceilings and lighting trim at lobby entrance.**