

# BELVEDERE ELEMENTARY ADDITIONS

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

NOVEMBER 2021

---

# BELVEDERE ELEMENTARY ADDITIONS

## ACTIVITIES CURRENTLY UNDERWAY:

- Demolition of classroom wing
- Punch Lists for Phase 1 and Sitework

## ACTIVITIES COMPLETE:

- Phase 1 - 2 story classroom addition
- Phase 2 - Connector to existing building

## PROJECT SCHEDULE:

- Phase 2 Demo, Related Site Work, New Construction - November 30, 2021

## APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$10,143,047.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**PROGRESS PHOTOS:**



**PROGRESS PHOTOS:**



**PROGRESS PHOTOS:**



**DEMOLITION OF NORTH WING**



**DEMOLITION OF NORTH WING**

