

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

October 2020

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Masonry
- Slabs
- Electrical
- Parking and Curbs
- Steel

ACTIVITIES COMPLETE:

- Clearing and Grading
- Footings

PROJECT SCHEDULE:

Site Work and New Construction - August 1, 2021
Demo, Related Site Work, New Construction - November 30, 2021

APPLICATIONS FOR PAYMENT:

| | |
|-----------------------------|-----------------|
| Original Contract Sum: | \$10,700,170.00 |
| Net Change by Change Order: | \$0 |
| Contract Sum to Date: | \$10,700,170.00 |
| Amount Paid to Date: | \$1,825,406.00 |

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



PROGRESS PHOTOS:

