

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Demolition of classroom wing
- Punch Lists for Phases 1 and Sitework

ACTIVITIES COMPLETE:

- Phase 1 - 2 story classroom addition
- Phase 2 - Connector to existing building

PROJECT SCHEDULE:

- Phase 2 Demo, Related Site Work, New Construction - November 30, 2021

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$9,690,777.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



FRONT FACADE AND COVERED ENTRY



MAIN LOBBY AND VESTIBULE



PROGRESS PHOTOS:



COLLABORATION NODE



AMPHITHEATER



PROGRESS PHOTOS:

