



Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
June 2016

Aiken High School – Phase II Additions

SUMMARY STATEMENT:

The majority of land clearing and grading for the new Classroom Wing is complete. Foundation work for Admin Building has started. Underground utilities are also in progress.

PROJECT SCHEDULE: As of June 13, 2016

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017

PROJECT ACCOUNTING: As of Application for Payment 01 dated 04/30/2016

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 58,095.00

APPROVED CHANGES:

- None

PENDING CHANGES:

- Allowance 001 in the amount of \$4,145 to remove underground 7500 gallon existing fuel tank at Building E pad.
- Allowance 002 in the amount of \$178,900 to furnish and install Intercom system.
- Allowance 003 in the amount of \$226,823 to furnish and install IT system.

ACTIVITIES UNDERWAY:

- Foundation pour and rebar installation at Admin Building ongoing.
- Sewer drain installation ongoing.
- Grading at Classroom Wings near completion.

PROGRESS PHOTOS:



Site Aerial – May 2016



Groundbreaking – May 2016



Foundations of Admin Building underway



Building pad grading at new classroom addition