



LS3P



AIKEN COUNTY
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL
JAMES A. TAYLOR GYM
RENOVATIONS**

**EXECUTIVE SUMMARY
MAY 2019**

LS3P Project No. 2201-147220

Aiken High School – James A. Taylor Gym Renovations

SUMMARY STATEMENT: The majority of existing ceilings and finishes have been removed throughout the building. Structural demolition of existing CMU walls is underway in the old locker rooms. The new underground sprinkler line main is in progress and long lead mechanical equipment is on order. Also the existing Barrel Gym is now removed as part of the remaining work under the previous phase 2B contract.

PROJECT SCHEDULE: As of June 1, 2019

- (Estimated) Notice to Proceed: May 24, 2019
- Substantial Completion: November 28, 2019

PROJECT ACCOUNTING:

| | |
|-------------------------------------|-----------------|
| • Original Contract Sum: | \$ 6,495,470.00 |
| • Net Change by Change Orders: | \$ 0.00 |
| • Contract Sum to Date: | \$ 6,495,470.00 |
| • Total Completed & Stored to Date: | \$ 0.00 |

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- Removal of slabs and walls in locker rooms.
- Removal of bleachers in gym area.
- Installation of underground fire protection sprinkler line.
- Electrical demolition as required to facilitate wall demo.

PROGRESS PHOTOS:



Removal of bleachers underway.



Removal of old Barrell Gym as part of remaining scope of Phase 2B project.



Existing finishes removed at front lobby.



Demolition of walls and floors at existing locker rooms.