

# THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

May 2016

---

# THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

## SITE PACKAGE

### ACTIVITIES CURRENTLY UNDERWAY:

### ACTIVITIES COMPLETE:

- All site work is substantially complete.

### PROJECT SCHEDULE:

Substantial Completion Date: February 1, 2016

### APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$3,123,506.00

Net Change by Change Order: \$0

Contract Sum to Date: \$3,123,506.00

Amount Paid to Date: \$1,809,683.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



# THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

## BUILDING PACKAGE

### ACTIVITIES CURRENTLY UNDERWAY:

- Underground Utilities
- Concrete Footings
- Termite Treatment
- Concrete Slab
- Masonry Walls
- Steel Erection

### ACTIVITIES COMPLETE:

- None

### PROJECT SCHEDULE:

Substantial Completion Date: June 1, 2017

### APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$19,238,883.00

Net Change by Change Order: \$0

Contract Sum to Date: \$19,238,883.00

Amount Paid to Date: \$1,718,763.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**BUILDING PROGRESS PHOTOS:**



**FINISHING GYM FLOOR SLAB**



**SETTING OF DOOR FRAMES**



**ROUGH-IN CHILLED WATER PIPES**



**ELECTRICAL PANEL ROUGH-IN**



**BUILDING PROGRESS PHOTOS:**

