

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

August 2016

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- Grading Operations
- Storm Drainage Installation
- Retaining Wall Installation
- Foundation Installation
- Underground Utilities

ACTIVITIES COMPLETE:

- None

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$449,895.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



WHOLE SITE



EXISTING BUILDING CONNECTION





AREA C RETAINING WALL



AREA D RETAINING WALL

