

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

July 2017

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- Retaining Wall Installation
- Underground Utilities
- Roofing
- Painting
- Mechanical/Electrical/Plumbing/Fire Protection
- Casework
- Storefront/Curtainwall Installation
- Acoustical Tile Ceilings

ACTIVITIES COMPLETE:

- Grading Operations
- Storm Drain Installation
- Foundation Installation
- Below Grade Waterproofing
- Concrete Floor Slabs
- Steel Erection
- CMU Walls
- Elevated Slabs
- Exterior Moisture Barrier
- Brick Veneer



PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$19,612,957.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.





AIR HANDLERS & COOLING TOWER



CLOUD CEILING INSTALLATION IN CAFETERIA





CLERESTORY ENTRANCE



STOREFRONT IN MAIN LOBBY

