

# PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

November 2018

---

# PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## PHASE 2B

### ACTIVITIES CURRENTLY UNDERWAY:

- Roofing
- Painting
- Acoustical Ceiling Grid
- Exterior Storefront Glazing and Doors
- Plumbing
- Mechanical
- Electrical

### ACTIVITIES COMPLETE:

- Foundation Installation
- Floor Slab Installation
- Ground Floor Masonry Installation
- Second Floor Masonry Installation
- Door Frame Installation
- Roof Structure
- Windows

### PROJECT SCHEDULE:

Substantial Completion Date: November 1, 2018

### APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$34,937,918.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**BUILDING PROGRESS PHOTOS:**



**EXIT STAIR**



**CURTAINWALL INSTALLED**



**CONNECTOR**



**CURTAINWALL**





**BUILDING PROGRESS PHOTOS:**



**MONUMENTAL STAIR**



**CORRIDOR/STAIR**



**BUILDING PROGRESS PHOTOS:**





**BUILDING PROGRESS PHOTOS:**



**BUILDING PROGRESS PHOTOS:**

