

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

February 2019

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PHASE 2B

ACTIVITIES CURRENTLY UNDERWAY:

- Paving

ACTIVITIES COMPLETE:

- All work is complete and ready for OSF inspection except as noted.

PROJECT SCHEDULE:

Substantial Completion Date: Final inspection scheduled for February 11, 2019.

APPLICATIONS FOR PAYMENT:

| | |
|-----------------------------|-----------------|
| Original Contract Sum: | \$39,984,978.00 |
| Net Change by Change Order: | \$0 |
| Contract Sum to Date: | \$39,984,978.00 |
| Amount Paid to Date: | \$36,620,163.00 |

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



BUILDING PROGRESS PHOTOS:



BUILDING PROGRESS PHOTOS:



BUILDING PROGRESS PHOTOS:



CORRIDOR



COMPUTER LAB

