

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

FINAL EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

April 2019

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PHASE 2B

ACTIVITIES CURRENTLY UNDERWAY:

- Punch List

ACTIVITIES COMPLETE:

- All work is substantially complete

PROJECT SCHEDULE:

Substantial Completion Date: March 14, 2019.

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$37,051,627.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

