



# PHASE 1 RENOVATIONS & ADDITIONS TO HAMMOND HILL ELEMENTARY SCHOOL

EXECUTIVE SUMMARY REPORT  
JANUARY 2021



# HAMMOND HILL ELEMENTARY SCHOOL RENOVATIONS AND ADDITIONS

---

## PHASE I ACTIVITIES CURRENTLY UNDERWAY:

- Playground equipment has been removed and temporary playgrounds relocated.
- Existing basketball court and goals have been removed.
- Silt fencing has been installed around the perimeter of the site.
- Job site trailer and temporary power have been installed.

## PROJECT SCHEDULE:

Notice to Proceed:	November 16, 2020
Substantial Completion Date Phase 1:	January 14, 2022
Substantial Completion Date Phase 2:	March 24, 2023
Schedule Status:	Project is currently one (1) week behind schedule because of site delays from the DOT. Currently awaiting their approval to start site construction. Expect approval within the week.

## PROJECT BUDGET:

Original Contract Sum:	\$15,240,600.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$15,240,600.00
Total Completed and Stored to Date:	\$0.00

**APPROVED CHANGES:** None

**PENDING CHANGES:** None



