



# Midland Valley High School ADDITIONS

**EXECUTIVE SUMMARY REPORT  
SEPTEMBER 2020**

# Midland Valley High School

## ADDITIONS

### ACTIVITIES CURRENTLY UNDERWAY:

- Site Work including Egress Sidewalks and Canopies
- Mechanical and Electrical Installation
- Ceiling Grid Installation
- Painting
- Flooring
- Casework Installation
- Stairs Finishes and Handrails

### ACTIVITIES COMPLETE:

- Foundation/Slab Installation
- Plumbing Rough In
- Spray Foam and Rigid Insulation
- CMU Masonry Construction
- Brick Veneer
- Roofing
- Metal Framing
- Sprinkler Pipe Installation
- New Fire Alarm System in Existing Building
- Storefront Door and Window Installation
- Gymnasium Bleachers and Basketball Goals

### PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

### PROJECT SCHEDULE:

Original Contract Sum, Building:	\$14,500,900.00
Original Contract Sum, Sitework:	\$ 3,309,092.00
Original Contract Sum, Building & Site:	\$17,809,992.00
Net Change by Change Order:	\$0
Contract Sum to Date, Building & Site:	\$17,809,992.00
Amount Paid to Date, Building & Site:	\$13,951,933.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

AREA A - ATHLETIC ADDITION



AREA A - STUDENT ENTRANCE



AREA A - AUXILIARY GYM



AREA A - MULTI PURPOSE



AREA B - DINING



AREA A - CORRIDOR



AREA C - NORTH FACADE



AREA C - MAIN STAIR



AREA C - ACADEMIC ADDITION



AREA C - CLASSROOM



AREA C - CORRIDOR

