

# LS3P



**AIKEN COUNTY**  
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL  
PHASE 2B ADDITIONS**

**EXECUTIVE SUMMARY  
September 2018**

LS3P Project No. 2201-147220

# Aiken High School – Phase IIB Additions

**SUMMARY STATEMENT:** The majority of structural steel for the Gym building is near completion with roof decking in place. Both building envelopes are proceeding towards temporary dry-in with brick veneer, roofing and now window installation in progress. Overhead rough-ins continue at the ROTC/Band building with sprinkler pipe now underway. Miscellaneous masonry walls are being complete at the gym building.

## **PROJECT SCHEDULE: As of August 30, 2018**

- Notice to Proceed: December 5, 2017
- Substantial Completion 2B: April 1, 2019 300 of 482 days (62%)

## **PROJECT ACCOUNTING: As of Application for Payment 10 dated 09/10/2018**

- Original Contract Sum: \$ 16,084,080.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 16,084,080.00
- Total Completed & Stored to Date: \$ 6,784,749.00

## **APPROVED CHANGES:**

- None.

## **PENDING CHANGES:**

- None.

## **ACTIVITIES UNDERWAY:**

- Masonry veneer in progress at Gym Building
- Miscellaneous interior masonry walls at Gym Building
- Fire protection sprinkler in ROTC/Band Building
- Metal stud framing at ROTC/Band Building
- Installation of windows at ROTC/Band Building
- Excavating for underground utilities at mechanical yard

## **PROGRESS PHOTOS:**



Misc. metal stud framing underway at Band/ROTC building corridor.



Future mechanical equipment yard. Spray foam insulation complete at Gym building connector.



Installation of windows in Band Room.



Temporary roof dry in at ROTC/Band building. Steel deck on Gym Building.