

BELVEDERE ELEMENTARY ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

December 2020

BELVEDERE ELEMENTARY ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Masonry
- Electrical
- Steel Decking
- MEP
- Framing
- Brick Veneer
- Roofing

ACTIVITIES COMPLETE:

- Clearing and Grading
- Footings
- Slabs
- Steel
- Parking and Curbs

PROJECT SCHEDULE:

Site Work and New Construction - August 1, 2021
Demo, Related Site Work, New Construction - November 30, 2021

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$10,700,170.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$10,700,170.00
Amount Paid to Date:	\$3,375,931.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



PROGRESS PHOTOS:



PROGRESS PHOTOS:



STEEL AND MASONRY



METAL DECKING



PROGRESS PHOTOS:



PROGRESS PHOTOS:

