

THE NEW LEAVELLE MCCAMPBELL MIDDLE SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

April 2016

THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

SITE PACKAGE

ACTIVITIES CURRENTLY UNDERWAY:

- Fine Grading
- Roadway Sub-base

ACTIVITIES COMPLETE:

- Underground Utilities
 - Water
 - Sewer
 - Power
 - Stormdrain
- Curb and gutter
- Modular Walls
- Mass Grading

PROJECT SCHEDULE:

Substantial Completion Date: February 1, 2016

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$3,123,506.00

Net Change by Change Order: \$0

Contract Sum to Date: \$3,123,506.00

Amount Paid to Date: \$1,546,370.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



THE NEW LEVELLE MCCAMPBELL MIDDLE SCHOOL

BUILDING PACKAGE

ACTIVITIES CURRENTLY UNDERWAY:

- Underground Utilities
- Concrete Footings
- Termite Treatment
- Concrete Slab
- Masonry Walls

ACTIVITIES COMPLETE:

- None

PROJECT SCHEDULE:

Substantial Completion Date: June 1, 2017

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$19,238,883.00

Net Change by Change Order: \$0

Contract Sum to Date: \$19,238,883.00

Amount Paid to Date: \$726,877.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



AREA 'A' SLAB ON CMU



ELECTRICAL ROUGH-IN



PLUMBING ROUGH-N AREA 'A'



PLUMBING ROUGH-N AREA 'A'



BUILDING PROGRESS PHOTOS:



BLOCK GROUTING FOUNDATION 'A'



ELECTRICAL BOXES B AND C



CMU WALL 2 SCAFFOLD



CRUSH & RUN AT PARKING LOT



BUILDING PROGRESS PHOTOS:



BLOCK GROUTING FOUNDATION 'A'



INSULATION AT ELEVATOR PIT



SETTING DOOR FRAME AREA 'B'



INTERIOR WALL

