



**ADDITION & RENOVATION  
A.L. CORBETT MIDDLE SCHOOL  
ARCHITECT'S PROJECT NO. 11079  
EXECUTIVE SUMMARY REPORT**



**CRAIG**  
architecture  
**GAULDEN**  
planning  
**DAVIS**  
interiors

▶ [www.cgdarch.com](http://www.cgdarch.com)  
CRAIG GAULDEN DAVIS

**A L CORBETT MIDDLE SCHOOL 2012 ADDITION**  
**Aiken County Public Schools**



**Executive Summary Report**  
**June, 2012**

**CRAIG GAULDEN DAVIS**

**PROGRESS SUMMARY:**

The contractor commenced operations on site on June 1. Contractor is mobilized and has begun operations on site. A pre-construction conference was held at the project site on May 24.

**PROJECT SCHEDULE:** As of June 12, 2012

- |  |                   |
|--|-------------------|
| • Date of Commencement:                    | May 16, 2012      |
| • Initial date for Substantial Completion: | December 20, 2012 |
| • Elapsed days                             | 27 / 219 days     |

The first Application for Payment will be for the month of June.

**PROJECT CONSTRUCTION COST:** Through May 31, 2012

• Original Contract Sum:	\$	528,661
• Change Orders to Date:	\$	0
• Contract Sum to Date:	\$	528,661
• Total Completed and Stored to Date:	\$	None billed

**CHANGES APPROVED THIS MONTH:**

- None

**PENDING CHANGES:**

- Several utility lines not on the survey were discovered and will be re-routed. This may add expense to the project.

**CURRENT ACTIVITIES:**

- Uncovering utilities for relocation.
- Rough grading.
- Temporary fencing and safety barricades are installed.

**A L CORBETT MIDDLE SCHOOL 2012 ADDITION  
Aiken County Public Schools**

**Executive Summary Report  
June, 2012**



**CRAIG GAULDEN DAVIS**

**PROGRESS PHOTOS:**



**1 – Construction site fencing along car loop.**



**2– Existing walkway cover partially removed.**



**3- Site demolition at connection to existing building.**



**4- Unmarked (buried 2' deep) sanitary sewer line discovered.**