

# **Aiken High School – Phase I Additions**

#### **SUMMARY STATEMENT:**

The field house is approaching the dry-in stage as roofing gets completed and exterior brick veneer is scheduled to begin. Above ceiling utilities are being run throughout the inside of the field house. The science building slab-on-grade is complete and work is progressing on block walls and utility rough-ins.

### PROJECT SCHEDULE: As of October 31, 2012

•	Notice to Proceed:		June 22, 2012
•	Substantial Completion Field House:	May 03, 2013	130 of 315 days/ 41%
•	Substantial Completion Science Bldg:	Nov 21, 2013	130 of 517 days/ 25%

Project is on schedule.

## PROJECT ACCOUNTING: As of Application for Payment 04 dated 10/31/12

•	Original Contract Sum:	\$ 8,680,100.00
•	Net Change by Change Orders:	\$ 13,320.00
•	Contract Sum to Date:	\$ 8,693,420.00
•	Total Completed & Stored to Date:	\$2,197,273.00

#### **APPROVED CHANGES:**

• Contingency Change Order 02 dated September 25, 2012 for \$24,771.00 is approved for use from the Contingency Allowance. The remaining balance is \$46,674.00.

#### **PENDING CHANGES:**

- LS3P is currently reviewing \$49,306.00 in pending changes submitted by H.G. Reynolds.
- Change Proposals are pending from H.G. Reynolds for Work Changes Proposal Requests to add elevator sump pump, fire truck access lane, and various mechanical and electrical items.

#### **ACTIVITIES UNDERWAY:**

- Roofing for field house is underway.
- Running overhead mechanical ductwork, plumbing, piping, and electrical conduits at field house.
- Laying 1<sup>st</sup> floor block and installing in-wall conduit and plumbing rough-in at science building.



# **PROGRESS PHOTOS:**







