



Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
August 2016



AIKEN COUNTY
PUBLIC SCHOOLS

Aiken High School – Phase II Additions

SUMMARY STATEMENT:

The 1st floor CMU walls are topped out at the Admin Building in anticipation of steel joist erection. CMU walls and utility rough-ins are underway at areas A, B and C. The underground utility relocations continue for power, storm drain, sanitary sewer and water lines throughout the site. Installation of the fire alarm upgrades at Science Building, Field House and Gym is near completion.

PROJECT SCHEDULE: As of July 28, 2016

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017 86 of 521 days / 17%

PROJECT ACCOUNTING: As of Application for Payment 03 dated 06/30/2016

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 1,799,877.00

APPROVED CHANGES:

- None

PENDING CHANGES:

- None

ACTIVITIES UNDERWAY:

- Staging steel material for the Admin building
- Pouring electrical ductbank line
- Topping out CMU walls Area C, Laying walls Area A
- Removing existing water lines feeding Science Building
- Completing fire alarm upgrade to existing Field House Gym and Science Building
- Excavating detention pond
- Running in-wall conduit and plumbing lines at Areas A & C

PROGRESS PHOTOS:



Aerial Photo of Site



Blockwork underway at Area C



Admin Area Walls



Footing and Rebar Installation at Areas A & B