



Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
September 2016



AIKEN COUNTY
PUBLIC SCHOOLS

Aiken High School – Phase II Additions

SUMMARY STATEMENT: Structural CMU walls and structural steel continue at new Admin building (Area E) and new classroom wings A & C. Interior metal stud wall framing and MEP rough-ins are ongoing at the admin building. Majority of site underground utilities are done and the remaining slab on grade pours at kitchen and area B is expected to complete by early September.

PROJECT SCHEDULE: As of August 30, 2016

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017 119 of 521 days / 23%

PROJECT ACCOUNTING: As of Application for Payment 04 dated 07/31/2016

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 3,433,406.00

APPROVED CHANGES:

- None

PENDING CHANGES:

- None

ACTIVITIES UNDERWAY:

- Area E 2nd floor CMU walls, door frames and associated in wall rough-in
- Area E 1st floor overhead and in-wall MEP rough in
- Area A 1st floor CMU topped out.
- Area C 2nd floor slab poured. Overhead electrical rough-ins have started
- Prepping for slab on grade pour at new kitchen
- Area B media center slab poured. Structural steel has also started at media center
- Fine grading pond and staking loop road

PROGRESS PHOTOS:



Aerial Photo of Site taken on 08/05/16



Interior stud framing and overhead MEP rough in at Admin Building (area E)



Main entrance and 2nd floor CMU walls at area E



Foundation walls in progress at Area B tie in to new C wing