



Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
October 2016



AIKEN COUNTY
PUBLIC SCHOOLS

Aiken High School – Phase II Additions

SUMMARY STATEMENT: The roof joists and decking are nearing completion at the new Admin building (Area E) while MEP rough-ins continue on 1st and 2nd floors. The CMU continues on 2nd floors of areas A & C wings and 1st floor of areas B&D. Some curb and gutter has started around pond. All slabs on grade are now poured.

PROJECT SCHEDULE: As of September 28, 2016

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017 148 of 521 days / 28%

PROJECT ACCOUNTING: As of Application for Payment 05 dated 08/31/2016

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 5,786,204.00

APPROVED CHANGES:

- None

PENDING CHANGES:

- None

ACTIVITIES UNDERWAY:

- Laying CMU walls and door frames area D
- Laying CMU walls and frames 2nd floor area A
- MEP overhead rough-in ongoing area A, C and E first floor
- Mobilizing exterior spray insulation
- Setting stairs for area E
- Structural beams set for 2nd floor area B
- Completing roof decking area E

PROGRESS PHOTOS:



Aerial Photo of Site taken on 09/08/16



Setting stairs for Admin Building



2nd floor CMU walls underway at area A



Structural steel at Media center (area B)