



ENGAGE DESIGN TRANSFORM

Aiken High School Phase 2A Additions

LS3P Project No. 2201-147220

Executive Summary
October 2017



AIKEN COUNTY
PUBLIC SCHOOLS

Aiken High School – Phase II Additions

SUMMARY STATEMENT: Remaining work for fire alarm system is being completed in preparation for the upcoming final OSF inspection. Majority of all finishes complete. Punchlist activity is now underway. The fire pump house is nearly operational as final MEP connections are being made. The building entrance sign and stone panels are scheduled for next month.

PROJECT SCHEDULE: As of September 28, 2017

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: November 5, 2017 513 of 551 days (93%)

PROJECT ACCOUNTING: As of Application for Payment 17 dated 08/31/2017

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 492,068.00
- Contract Sum to Date: \$ 29,302,707.00
- Total Completed & Stored to Date: \$ 23,880,961.00

APPROVED CHANGES:

- Booster Pump and Pump House

PENDING CHANGES:

- None

ACTIVITIES UNDERWAY:

- Completing work in pump house
- Acoustical fabric panels installed
- Floors waxed
- Final cleaning underway
- Furniture delivery is underway

PROGRESS PHOTOS:



Admin reception desk



Media center furniture and fabric panels installed



Admin Lobby