



**ENGAGE DESIGN TRANSFORM**

## **Aiken High School Phase 2A Additions**

LS3P Project No. 2201-147220

Executive Summary  
November 2017



**AIKEN COUNTY**  
PUBLIC SCHOOLS



# Aiken High School – Phase II Additions

**SUMMARY STATEMENT:** The project is nearing substantial completion pending final inspections by OSF. The new fire pump house is operational. The architect and engineer punchlist inspections have been performed. Open items are currently being corrected by the contractor.

**PROJECT SCHEDULE: As of October 31, 2017**

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: November 5, 2017 546 of 551 days (99%)

**PROJECT ACCOUNTING: As of Application for Payment 18 dated 09/30/2017**

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 492,068.00
- Contract Sum to Date: \$ 29,302,707.00
- Total Completed & Stored to Date: \$ 24,543,924.00

**APPROVED CHANGES:**

- Booster Pump and Pump House

**PENDING CHANGES:**

- None

**ACTIVITIES UNDERWAY:**

- Punchlist corrections
- Final connections for fire alarm
- Final cleaning
- Furniture installation nearing completion

**PROGRESS PHOTOS:**



**Entrance road sign complete with site lighting**



**Cafeteria display cases installed**



**Reception desk with fabric panel installed**



**Cafeteria Tables Installed**