









ADDITION & RENOVATION JACKSON MIDDLE SCHOOL ARCHITECT'S PROJECT NO. 10043

EXECUTIVE SUMMARY REPORT



Executive Summary Report May, 2012



CRAIG GAULDEN DAVIS

PROGRESS SUMMARY:

The contractor commenced operations on site on January 2. The past month has focused on footings and below-slab utility installation. Concrete masonry walls were started on April 12. Concrete for the first area of floor slab was placed on April 30. An exterior brick selection has been made to complement the preexisting administration building.

 PROJECT SCHEDULE: As of May 9, 2012 Notice to Proceed: Initial date for Substantial Completion: Revised Substantial Completion date: 	December 7, 2011 November 23, 2012 November 30, 2012	
PROJECT COST: As of May 9, 2012		
Original Contract Sum:	\$	2,929,000
Change Orders to Date:	\$	17,876
Contract Sum to Date:	\$	2,946,876
 Total Completed and Stored to Date: 	\$	460,604
 CHANGES APPROVED THIS MONTH: Add ACPS job sign Add main circuit breakers for addition Increase sewer pipe size 	\$ \$ \$	642 3,902 2,739 7,283
PENDING CHANGES:		
 Add fire main valve per Town of Jackson requirement 	\$	1,515
 Towel dispensers to fit roll towels stocked at Jackson 	\$	678
Delete footing drain (Dry site, sandy soils)	\$	(1,307)
Relocate drinking fountains	\$	2,314
TOTAL	\$	3,200

CURRENT ACTIVITIES:

- Electrical and plumbing rough-ins.
- Laying concrete masonry (cmu) walls.
- Placing floor slabs.

JACKSON MIDDLE SCHOOL ADDITION Aiken County Public Schools

Executive Summary Report May, 2012



PROGRESS PHOTOS:



1 – Kitchen area viewed from Dining Room. Note plumbing stub-ups from under slab roughed-in waste plumbing.



2– Boys and Girls toilet rooms.Note yellow vapor barrier installation. CMU wall cavities will be cleared of debris.



3- Stage Storage Room. Stage floor is elevated, cafeteria table and chair storage room is to the right.



4- Corridor connection to Gymnasium. The new corridor will connect the new cafeteria addition, toilets, and concessions with the Gym.