

AIKEN COUNTY ADULT EDUCATION CENTER

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

August 2018

AIKEN COUNTY ADULT EDUCATION CENTER

ACTIVITIES CURRENTLY UNDERWAY:

- Wood Porch
- Ceiling Tiles
- Parking/Landscaping
- Signage

ACTIVITIES COMPLETE:

- Mechanical
- Plumbing
- Electrical/Communications
- Interior Painting
- Brick Veneer

PROJECT SCHEDULE:

Substantial Completion Date: August 21, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$1,437,684.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$1,437,684
Amount Paid to Date:	\$394,154.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



WATER FOUNTAINS



WORKROOM



BUILDING PROGRESS PHOTOS:



BUILDING PROGRESS PHOTOS:



BUILDING PROGRESS PHOTOS:

