

# PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

---

January 2019

---

# PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

## PHASE 2B

### ACTIVITIES CURRENTLY UNDERWAY:

- Roofing
- Painting
- Acoustical Ceiling
- Flooring
- Stairs
- Sidewalks/Final Grading
- Interior Doors
- Casework
- Plumbing
- Mechanical
- Electrical

### ACTIVITIES COMPLETE:

- Foundation Installation
- Floor Slab Installation
- Ground Floor Masonry Installation
- Second Floor Masonry Installation
- Door Frame Installation
- Roof Structure
- Windows
- Exterior Storefront Glazing and Doors

### PROJECT SCHEDULE:

Substantial Completion Date: December 30, 2018

### APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$34,937,918.00

### REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**BUILDING PROGRESS PHOTOS:**

