

STATUS REPORT

GLOVERVILLE BREEZEWAY ADDITION WAGENER-SALLEY AUDITORIUM RENOVATIONS

1. SUMMARY:

2. PROJECT SCHEDULE: (as of September 4, 2014)

Notice to Proceed:	July 1, 2014	
Substantial Completion:	October 8, 2014	65 of 100 days / 65%

3. PROJECT ACCOUNTING:

Original Contract Sum:	\$587,707.00
Net Change by Change Orders:	\$0.00
Contract Sum to Date:	\$587,707.00
Total Completed and Stored to Date:	\$232,059.00

4. APPROVED CHANGES:

Gloverville Elementary:

- a. Electrical chase eliminated in breezeway and conduit relocated to breezeway exterior.
- b. No new Approved Changes

Wagener Salley:

- a. Existing 2-wire conductors in cloth sheathing in existing lighting circuits to be replaced with new 3-wire conductors
- b. No new Approved Changes

5. PENDING CHANGES:

- a. None at this time.

6. ACTIVITIES UNDERWAY:

Gloverville Elementary:

- a. Structural steel frame has been erected.
- b. Concrete block and face brick is progressing.
- c. Concrete ramp and steps are to be poured this week.

Wagener Salley:

- a. Ceiling in Auditorium has been finished and painted.
- b. Ceiling mounted lights in Auditorium are installed.
- c. Scaffolding in Auditorium is scheduled to be removed (9/6).
- d. Stage carpentry has been completed, stage floor is patched.
- e. Windows have been removed, openings boarded up.

6. Photographs:



Gloverville - Steel and Masonry



WSHS – Ceiling @ Auditorium