

MIDLAND VALLEY HIGH SCHOOL ADDITIONS

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

MIDLAND VALLEY HIGH SCHOOL ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Site Work Operations
- Foundation/Slab Installation
- CMU Masonry Construction
- Plumbing
- Selective Exterior Demolition

ACTIVITIES COMPLETE:

None

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$14,500,900.00

Net Change by Change Order: \$0

Contract Sum to Date: \$14,500,900.00

Amount Paid to Date: \$0

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



MASONRY INSTALLATION, AREA C CLASSROOM BUILDING



SLAB PREPARATION, AREA A AUXILIARY GYM





PLUMBING ROUGH-IN, AREA A



**SITE WORK AT LOADING DOCK AND
DEMOLITION OF EXISTING BRICK AT AREA B ADDITION**

