





RIDGE SPRING-MONETTA ELEMENTARY SCHOOL

EXECUTIVE SUMMARY FEBRUARY 2021

LS3P Project No. 2201-192270

Ridge Spring-Monetta Elementary School Addition Phase 3

SUMMARY STATEMENT: Construction of the new Elementary School Addition is nearing completion ahead of schedule and within budget. Agency inspections are in-progress and Design Team punch lists are also in-progress. Approvals have been received from SC DHEC (Kitchen) and LLR (elevator), Life-Safety (Fire Alarm) approval from OSF was received on February 15, 2021. Final OSF Inspection for Occupancy anticipated in early March pending completion of site work paving and parking.

PROJECT SCHEDULE: As of January 31, 2021:

• Notice to Proceed: February 03, 2020

• Substantial Completion: April 01, 2021 391 of 423 days (92%)

PROJECT ACCOUNTING: As of Application for Payment 11 dated 12/31/2020

• Original Contract Sum: \$ 20,003,080.00

• Net Change by Change Orders: \$ 0.00

• Contract Sum to Date: \$ 20,003,080.00

• Total Completed & Stored to Date: \$ 15,906,524.00

APPROVED CHANGES:

None.

PENDING CHANGES:

None.

ACTIVITIES UNDERWAY:

- Punch list items and overall clean-up is in-progress in all interior areas.
- Furniture delivery and installation complete.
- Site: Final grading of the new parking lot is in-progress. Exterior sidewalks, walkway covers and fencing are in-progress.

PROGRESS PHOTOS:



Area "A": Classroom Addition



Area "B": Classroom Addition and Kindergarten Wing



Area "C": Physical Education



Area "C": Dining Area



Area "A": Media Center



Area "B" – 1st Floor Classroom



Area "C" – Kitchen and Serving Line



Area "B" – 2nd Floor Corridor



Area "C" – Multi-Purpose