

NORTH AUGUSTA HIGH SCHOOL
Science and Technology Wing
EXECUTIVE SUMMARY REPORT



mcmillan | pazdan | smith
architecture

January 2014

NORTH AUGUSTA HIGH SCHOOL SCIENCE AND TECHNOLOGY WING

PROGRESS OF THE WORK:

The General Contractor has mobilized and the site preparation portion of the work has begun. The site has been cleared and the silt fencing has been installed. SCE&G has begun the site electrical scope of work and it is ongoing. The work has been slowed by the amount of rainfall over the past month.

PROJECT SCHEDULE:

- Substantial Completion: May 1, 2015

APPLICATIONS FOR PAYMENT:

- Original Contract Sum: \$10,357,000
- Net Change by Change Order: \$0
- Contract Sum to Date: \$10,357,000
- Amount Paid to Date: \$329,858

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

ACTIVITIES CURRENTLY UNDERWAY:

- Site preparation for grading/sediment control
- Site electrical



PROGRESS PHOTOS:



SITE ELECTRICAL



SITE PREPARATION



SITE PREPARATION



SITE PREPARATION

