



JAMES A. TAYLOR
STUDENT ACTIVITIES CENTER



AIKEN COUNTY
PUBLIC SCHOOLS

**AIKEN HIGH SCHOOL JAMES
A. TAYLOR GYM RENOVATION**

**FINAL EXECUTIVE SUMMARY
JANUARY 2020**

LS3P Project No. 2201-147220

Aiken High School – James A. Taylor Gym Renovations

SUMMARY STATEMENT: Owner has occupied building which has been inspected and approved by OSF. Some exterior sitework is being completed along with the exterior metal panels at entrance. The new outdoor classroom next to gym is complete. The final remaining punchlist work is in progress in order to close out the project.

PROJECT SCHEDULE: As of February 1, 2020

- (Estimated) Notice to Proceed: May 24, 2019
- Substantial Completion: November 28, 2019

PROJECT ACCOUNTING: As of Application for Payment 06 dated 10/31/2019:

• Original Contract Sum:	\$ 6,495,470.00
• Net Change by Change Orders:	\$ 0.00
• Contract Sum to Date:	\$ 6,495,470.00
• Total Completed & Stored to Date:	\$ 4,981,681.00

APPROVED CHANGES:

- None.

PENDING CHANGES:

- None.

ACTIVITIES UNDERWAY:

- Exterior metal panels at entrance.
- Punchlist work.
- Curb and gutter for new drive.
- Grading along new driveway.

PROGRESS PHOTOS:



Completed gym.



Metal wall panels in progress.



New road behind gym in progress.



Outdoor classroom area complete.