















**ADDITION & RENOVATION** A.L. CORBETT MIDDLE SCHOOL **ARCHITECT'S PROJECT NO. 11079** 

**EXECUTIVE SUMMARY REPORT** 



CRAIG
architecture
GAULDEN
planning DAVIS

interiors

www.cgdarch.com CRAIG GAULDEN DAVIS

# A L CORBETT MIDDLE SCHOOL 2012 ADDITION Aiken County Public Schools

**Executive Summary Report** August, 2012



#### PROGRESS SUMMARY:

The contractor commenced operations on site on June 1. Construction of masonry walls continues, in preparation of placing steel for the roof within the next 2 weeks. Water service to the gym building has been turned off until the new sewer line from the gym is completed.

## **PROJECT SCHEDULE:** As of August 13, 2012

Date of Commencement: May 16, 2012
 Initial date for Substantial Completion: December 20, 2012
 Elapsed days 90 / 219 days 41%

Rains earlier this month have impacted the work, but the construction progress is on schedule according to the contractor's published schedule.

### PROJECT CONSTRUCTION COST: Through July 31, 2012

•	Original Contract Sum:	\$ 528,661	
•	Change Orders to Date:	\$ 0	
•	Contract Sum to Date:	\$ 528,661	
•	Total Completed and Stored through July:	\$ 136,489	26%

### **CHANGES APPROVED THIS MONTH:**

None

#### **PENDING CHANGES:**

- Existing sewer pipe from the existing gym was running through the site in terra cotta pipe. This line in now planned to be replaced with cast iron pipe routed around the gym. Anticipated cost is approximately \$43,000.
- Rain delay days are anticipated for the month of August.

#### **CURRENT ACTIVITIES:**

- Concrete masonry walls are constructed almost to roof bearing height.
- Electrical and plumbing systems are roughing-in.
- Shop drawings and submittals are being reviewed.

**Executive Summary Report August, 2012** 



### **PROGRESS PHOTOS:**



**1** – Girls rest room plumbing rough-in. Concessions room and corridor beyond.



**2**– Boys rest room plumbing rough-in.



**3-** Fire wall construction next to the existing gym. Metal storage building is existing.



**4-** Connecting corridor to the existing classroom building on the right.