



**ENGAGE DESIGN TRANSFORM**

## **Aiken High School Phase 2A Additions**

LS3P Project No. 2201-147220

Executive Summary  
June 2017



**AIKEN COUNTY**  
PUBLIC SCHOOLS

# Aiken High School – Phase II Additions

**SUMMARY STATEMENT:** Finishes continue at the Admin building with carpet and casework cabinets. The majority of above ceiling utility work is now complete in all buildings. The kitchen is nearing completion with installation of the remaining food equipment. Finish paint and flooring continues throughout the classroom buildings and media center. Asphalt paving and sidewalks are complete around the dining building and bus drop off. OSF overhead inspections are underway.

## **PROJECT SCHEDULE: As of May 31, 2017**

- Notice to Proceed: April 7, 2016
- Substantial Completion 2A: October 6, 2017 393 of 521 days (75%)

## **PROJECT ACCOUNTING: As of Application for Payment 13 dated 04/30/2017**

- Original Contract Sum: \$ 28,810,639.00
- Net Change by Change Orders: \$ 0.00
- Contract Sum to Date: \$ 28,810,639.00
- Total Completed & Stored to Date: \$ 18,907,053.00

## **APPROVED CHANGES:**

- None

## **PENDING CHANGES:**

- None

## **ACTIVITIES UNDERWAY:**

- Painting exposed ceiling and walls in dining
- Installing ceiling 'clouds' in dining
- Stucco ceilings along breezeway complete
- Plumbing fixtures installed in classroom building bathrooms
- HVAC control and balancing at Admin building
- Toilet partitions throughout admin and classroom buildings
- Remaining VCT in classroom buildings

**PROGRESS PHOTOS:**



**Reception desk at Admin building**



**Ceiling and sidewalk finished along breezeway**



**Asphalt pavement at loading dock area and bus loop road**



**Toilet fixtures in bathrooms in rear Classroom wing A**