LS3P

EST INC. SHE SIVE TO STARK & REC SOUTH CAROLINA INC. LEE COUNTELTARKS & REC USES INC. SHE SIVE TO STARKS & REC INC. SHE SIVE TO STARKS & REC INC. SHE SIVE TO STARKS & STARKS INC. SHE SIVE TO STARKS & STARKS INC. SIVE SIVE STARKS & STARKS CAN SHE SIVE STARKS CAN SHE SIVE

TON H MATOLOGY ON COLOR THAT HAVE LAN CON DATA AND IN DAMENIAL COLLEGE J. MERION TAS FOUNDATION THAT THE THE COLLEGE MORE STATEMENT OF THE COMPENSION OF THE STATEMENT WE DARD OF EDUCTION THIN WOOD FOUNDATION. CITY OF THE



Aiken High School – Phase I Additions

SUMMARY STATEMENT:

Majority of block walls along with wall rough-in utilities are complete at Field House. Footings are poured and underground rough-ins are underway at Science building.

PROJECT SCHEDULE: As of September 30, 2012

٠	Notice to Proceed:		June 22, 2012
٠	Substantial Completion Field House:	May 03, 2013	100 of 315 days/ 32%
٠	Substantial Completion Science Bldg:	Nov 21, 2013	100 of 517 days/ 19%

Project is on schedule.

PROJECT ACCOUNTING: As of Application for Payment 03 dated 09/30/12

•	Original Contract Sum:	\$ 8,680,000.00
٠	Net Change by Change Orders:	\$ 0.00
٠	Contract Sum to Date:	\$ 8,680,000.00
٠	Total Completed & Stored to Date:	\$1,240,202.00

APPROVED CHANGES:

- Change Order 01 dated September 6, 2012 for \$13,320.00 for installing new sewer line is approved.
- Contingency Change Order 01 dated September 6, 2012 for \$3,555.00 is approved for use from the Construction Contingency Allowance. The remaining balance is \$71,445.00.

PENDING CHANGES:

• Contingency Change Order 02 dated September 25, 2012 for \$24,771.00 was submitted for use from the Contingency Allowance. When approved, the remaining balance shall be \$46,674.00.

ACTIVITIES UNDERWAY:

- Finishing utilities and foundation walls in preparation for slab-on-grade pour at Science building.
- Laying block walls at Field House in preparation for roof bar joists.
- Installing in-wall conduit and plumbing rough-in at Field House.
- Completing detention pond grading.



PROGRESS PHOTOS:







EXECUTIVE SUMMARY REPORT SEPTEMBER 2012