

Byrd Learning Center – Food Service Distribution Project

SUMMARY STATEMENT:

Removal of asbestos containing materials has been completed. The existing cooler and HVAC rooftop units have been removed and properly stored. Installation of water, sewer and storm drain utilities is in progress. Grading of the new freezer area and loading dock has started. Demolition of the existing plumbing, electrical, and ductwork in the building is just about complete. Removal of existing walls and windows completed.

PROJECT SCHEDULE: As of Jan 10, 2011

•	Notice to Proceed:	November 22, 2011
•	Substantial Completion:	May 25, 2012
•	Final Completion:	June 25, 2012
•	Days Elapsed/Percentage:	70 of 180 days / 39%

PROJECT ACCOUNTING: As of Jan 10, 2011

•	Original Contract Sum:	\$ 1,547,0	00.00
•	Net Change by Change Orders:	\$	0.00
•	Contract Sum to Date:	\$ 1,547,0	00.00
•	Total Completed & Stored to Date:	\$	0.00

APPROVED CHANGES:

No new approved changes this month.

PENDING CHANGES:

- An unforeseen sewer line is in conflict with the new loading dock and needs to be routed around the loading dock. Proposal Request No. 1 has been issued for this additional work.
- Unforeseen radiator piping was found above the existing ceiling and contractor is pricing for removal.

ACTIVITIES UNDERWAY:

- Contractor has mobilized and installed silt fence and construction entrance.
- Contractor installing new water, sewer and storm drain services.
- Contractor preparing freezer pad and loading dock by bringing in fill and compacting.
- Removal of asbestos containing material is complete and air quality testing performed to show project is safe for workers.
- Demolished windows, doors and walls.
- Demolished existing ceiling and above ceiling mechanical, electrical and plumbing.
- Preparing shop drawings for freezer and canopy.
- Submitted joist and rebar shop drawings.
- Utility site materials have been submitted and reviewed.



PROGRESS PHOTOS:







