



**ADDITION & RENOVATION  
 JACKSON MIDDLE SCHOOL  
 ARCHITECT'S PROJECT NO. 10043  
 EXECUTIVE SUMMARY REPORT**

**CRAIG**  
 architecture  
**GAULDEN**  
 planning  
**DAVIS**  
 interiors

▶ [www.cgdarch.com](http://www.cgdarch.com)  
 CRAIG GAULDEN DAVIS

**JACKSON MIDDLE SCHOOL ADDITION**  
**Aiken County Public Schools**



**Executive Summary Report**  
**February, 2012**

**CRAIG GAULDEN DAVIS**

**PROGRESS SUMMARY:**

The contractor commenced operations on site on January 2. The past month has focused on site preparation and selective demolition of pavement, sidewalks, and the sidewalk cover. Tying rebar mats for footings is underway.

**PROJECT SCHEDULE:** As of February 15, 2012

- Notice to Proceed: December 7, 2011
- Initial date for Substantial Completion: November 23, 2012

**PROJECT COST:** As of January 19, 2012

- Original Contract Sum: \$ 2,929,000.00
- Change Orders to Date: \$ 10,593.00
- Contract Sum to Date: \$ 2,939,593.00
- Total Completed and Stored to Date: \$ 84,200.00

**APPROVED CHANGES:**

- CO #1: Asbestos abatement of existing sidewalk cover.

**PENDING CHANGES:**

- None pending.

**CURRENT ACTIVITY:**

- Shop drawings and product submittals.
- Excavating for footings.
- Site utilities construction.

**PROGRESS PHOTOS:**



Special inspector in footing excavation



Excavating footings, South wall.