

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

February 2017

PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

ACTIVITIES CURRENTLY UNDERWAY:

- Concrete Floor Slabs
- Steel Erection
- Retaining Wall Installation
- CMU Walls
- Underground Utilities
- Elevated Slabs
- Exterior Moisture Barrier
- Brick Veneer
- Roofing
- Painting

ACTIVITIES COMPLETE:

- Grading Operations
- Storm Drain Installation
- Foundation Installation
- Below Grade Waterproofing



PHASE II ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$39,984,978.00

Net Change by Change Order: \$0

Contract Sum to Date: \$39,984,978.00

Amount Paid to Date: \$10,376,682.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.





CAFETERIA CLERESTORY



CAFETERIA





MEDIA CENTER FLOOR FRAMING



STEEL CONSTRUCTION



EXTERIOR FRESHMAN BUILDING



STAIR LOBBY



ROOF DECK



BRICK VENEER

