

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

April 2018

PHASE 2B ADDITIONS TO NORTH AUGUSTA HIGH SCHOOL

PHASE 2B

ACTIVITIES CURRENTLY UNDERWAY:

- Foundation Installation
- Floor Slab Installation
- Masonry Installation
- Door Frame Installation
- Plumbing
- Mechanical
- Electrical

ACTIVITIES COMPLETE:

- None

PROJECT SCHEDULE:

Substantial Completion Date:

Phase 2B: November 1, 2018

APPLICATIONS FOR PAYMENT:

Original Contract Sum:	\$39,984,978.00
Net Change by Change Order:	\$0
Contract Sum to Date:	\$39,984,978.00
Amount Paid to Date:	\$27,496,753.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



BUILDING PROGRESS PHOTOS:



PREP FOR FOUNDATION PLACEMENT



FOUNDATION BLOCK AT FOOTING



PREP FOR CONCRETE PLACEMENT



ELECTRICAL ROUGH-IN

BUILDING PROGRESS PHOTOS:



ELECTRICAL ROUGH-IN



PLUMBING SLEEVES



CONCRETE SLAB FINISHING



DOOR FRAMES



BUILDING PROGRESS PHOTOS:



CONDUIT ROUGH-IN IN CMU



DOOR FRAMES



MASONRY SCAFFOLDING



CMU WALLS TOPPED OUT

