









SOUTH AIKEN HIGH SCHOOL TOILETS AND CONCESSIONS

FINAL EXECUTIVE SUMMARY REPORT



**mcmillan
pazdan
smith**
ARCHITECTURE

October 2017

SOUTH AIKEN HIGH SCHOOL TOILETS AND CONCESSIONS

ACTIVITIES IN PROGRESS:

- Final Inspection

ACTIVITIES COMPLETE:

- Concrete Footings
- Concrete Slab
- CMU
- Chase Walls
- Roof Trusses
- Plumbing
- Interior Finishes
- Exterior Finishes
- Sitework
- Electrical
- Sidewalks

PROJECT SCHEDULE:

Substantial Completion Date: August 1, 2017

APPLICATIONS FOR PAYMENT:

Original Contract Sum: \$693,544.00

Net Change by Change Order: \$0

Contract Sum to Date: \$693,544.00

Amount Paid to Date: \$524,601.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.

