

# MIDLAND VALLEY HIGH SCHOOL ADDITIONS

## EXECUTIVE SUMMARY REPORT



**mcmillan  
pazdan  
smith**  
ARCHITECTURE

# MIDLAND VALLEY HIGH SCHOOL ADDITIONS

## ACTIVITIES CURRENTLY UNDERWAY:

- Site Work Operations
- CMU Masonry Construction
- Door Frame Installation
- Plumbing Rough In
- Electrical Installation
- Mechanical Preparation and Installation
- Steel Joist and Decking Installation
- Second Floor Slab in Classroom Addition

## ACTIVITIES COMPLETE:

- Foundation/Slab Installation

## PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

## APPLICATIONS FOR PAYMENT:

Original Contract Sum, Building:	\$14,500,900.00
Original Contract Sum, Sitework:	\$ 3,309,092.00
Original Contract Sum, Building & Site:	\$17,809,992.00
Net Change by Change Order:	\$0
Contract Sum to Date, Building & Site:	\$17,809,992.00
Amount Paid to Date, Building & Site:	\$ 4,088,920.00

## REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



**MASONRY AND STEEL INSTALLATION, AREA C CLASSROOM BUILDING**



**2ND FLOOR SLAB, AREA C CLASSROOM BUILDING**





**AREA A AND B ATHLETIC ADDITION**



**STEEL INSTALLATION, AREA A AUXILIARY GYM**

